

**Rutgers, The State University of New Jersey**  
SPCC INSPECTION CHECKLIST

FACILITY NAME \_\_\_\_\_  
 ADDRESS \_\_\_\_\_

INSPECTION DATE \_\_\_\_\_

APPENDIX "C" - SPCC INSPECTION CHECKLIST	ADEQUATELY ADDRESSED					
	PLAN			FIELD		
	YES	NO	N/A	YES	NO	N/A
<b>40 CFR 112.3 - Requirements for Preparation and Implementation of Spill Prevention Control and Countermeasure (SPCC) Plans</b>						
(b) Plan prepared within 6-months after facility became operational.						
Plan implemented within one year after facility became operational.						
(d) Professional Engineer's (P.E.) Certification.						
(e) Plan available during normal 8-hour day.						
<b>40 CFR 112.5 - Amendment of SPCC Plans by the Owners or Operators.</b>						
(a) Amendment (and implementation within 6 months) of changes to Plan.						
(b) Three (3) year review and evaluation of SPCC Plan by management.						
(c) Amendments are certified by a Professional Engineer.						
<b>DISCUSSION OF §112.3 TO §112.5:</b>						
<b>40 CFR 112.7 - Guidelines for the Preparation and Implementation of Spill Prevention Control &amp; Countermeasure Plans</b>						
(First Paragraph):						
- Full approval of management with authority to commit resources.						
- Discussion and implementation schedule of items to be installed.						
- Plan follows sequence of §112.7						
(a) Description of spill events, including corrective actions.						
(b) Direction, rate of flow, and quantity of potential oil spills.						
(c) Secondary, containment and/or diversionary structures:						
(i) Dikes, berms or retaining walls sufficiently impervious;						
(ii) Curbing;						
(iii) Culverting, gutters or other drainage systems;						
(iv) Weirs, booms or other barriers;						
(v) Spill diversion ponds;						
(vi) Retention ponds; and/or						
(vii) Sorbent materials.						
(d) If the installation of structures or equipment as listed in §112.7(c) is not practicable as determined by the facility, the impracticability should be clearly						

<b>APPENDIX "C" - SPCC INSPECTION CHECKLIST</b>	ADEQUATELY ADDRESSED					
	PLAN			FIELD		
	YES	NO	N/A	YES	NO	N/A
demonstrated.						
Describe impracticability:						
The following should also be provided:						
(1) A strong oil spill contingency plan [40 CFR 109].						
(2) A written commitment of manpower, equipment and materials required to handle any quantity of oil discharged.						
Describe Contingency Plan:						
(e)(1) Facility Drainage (onshore); (excluding production facilities)						
(i) Drainage from diked storage areas have valves or other positive means to prevent an oil spill.						
(ii) Valves should be manual, open-and-closed design. Retained stormwater from diked areas should be inspected before drainage [(e)(2)(iii)(B,C & D)].						
(iii) Plant drainage from undiked areas are equipped with either: Ponds, lagoons or catchment basins to retain oil; or						
(iv) A diversion system at the discharge point that will contain a spill and return it to the facility.						
(v) Where more than one drainage water treatment unit is used, the transfer between units should be by either: Natural hydraulic (gravity) flow; or Two "lift" pumps with at least one permanently installed. Drainage will prevent oil from reaching navigable waters.						
<b>DISCUSSION OF §112.7(a) TO §112.7(e)(1):</b>						
<b>40 CFR 112.7 - Guidelines for the Preparation and Implementation of Spill Prevention Control &amp; Countermeasure Plans (Continued)</b>						
(e) (2) Bulk Storage Tanks (onshore); (excluding production facilities)						
(i) Tank material/construction is compatible with fluid stored.						
(ii) Secondary containment is provided for the largest single tank plus an allowance for precipitation. Dike walls and floor are "sufficiently impervious."						
(iii) Drainage of rainwater from diked areas, by-passing treatment, is accomplished according to the following:						
(A) Normally the by-pass valve is sealed closed;						
(B) The rainwater is inspected;						
(C) The by-pass valve is opened/closed under supervision; and						
(D) Records are kept of bypassing and drainage events.						
(iv) Buried metallic storage tank:						
New tanks are coated and wrapped to reduce corrosion;						
Cathodic protection is provided for new tanks as required;						

	ADEQUATELY ADDRESSED					
	PLAN			FIELD		
	YES	NO	N/A	YES	NO	N/A
<b>APPENDIX "C" - SPCC INSPECTION CHECKLIST</b> Tanks are pressure tested on a scheduled basis.						
(v) Partially buried metallic tanks are avoided unless adequate coating is provided for the buried portion.						
(vi) Aboveground tanks are tested by one of the following methods: Hydrostatic testing; Visual inspection; and/or Shell thickness testing (comparison records maintained). All bulk storage tanks are inspected periodically.						
(vii) Internal heating coil leakage is controlled by the following: (A) Monitoring the steam return or exhaust lines for oil; Passing the steam lines through a separation system; or (B) Installing external heating system.						
(viii) Tanks are fail-safe engineered by one of the following: (A) High liquid level alarms with an audible or visual signal; (B) High liquid level pump cutoff devices; (C) Direct signal between the tank gauger and pumping station; (D) A fast response system to detect oil level such as digital computers, telepulse, direct visual gauges, or equal. (E) Sensing devices should be inspected/tested periodically.						
(ix) Plant effluent observed frequently to detect upsets.						
(x) Oil leaks from tanks should be promptly corrected.						
(xi) Mobile or portable oil storage tanks should be properly located to prevent oil from reaching navigable waters. Secondary containment should be provided.						
<b>40 CFR 112.7 - Guidelines for the Preparation and Implementation of Spill Prevention Control &amp; Countermeasure Plans (Continued)</b>						
(e)(3) Facility transfer operations, pumping, and in-plant process. (i) Buried pipelines are wrapped/coated to reduce corrosion.						
(ii) Pipeline terminal connections are capped or blank-flanged if not in service or in expansion and contraction.						
(iii) Pipe supports are designed to minimize abrasion and corrosion and allow for expansion and contraction.						
(iv) All aboveground pipelines are inspected periodically.						
(v) Vehicles entering the facility are warned, verbally or by signs, to avoid damaging above ground piping.						
(e)(4) Facility tank car and tank truck loading/unloading rack. (i) Loading/unloading procedures meet the minimum requirements of the Department of Transportation.						



